

1.0 Mt Darwin Mukumbura Road Construction Update

| | |
|--------------------------------|---|
| Project Title: | MT Darwin Mukumbura Road Construction |
| Project client: | Ministry of Transport and Infrastructural Development |
| Project promoter | Government of Zimbabwe |
| Project Description: | 16 km road construction and surfacing |
| Commencement: | May 2018 |
| Project Cost: | USD 15,000,000.00 |
| Project Status: | Progress to date is at 63%. Surfacing, bases construction and culvert construction is underway.6km surfaced to date. Completion is expected by end of April 2019. |
| Amount received by IDBZ | USD 12,000,000.00 |
| Expenditure to date | USD 6,664,238.85 |

1.1 Project in pictures



Surfacing in progress asphalt overlay



Road marking operation in progress

2.0 St Alberts Dotito Road Construction Update

| | |
|--|---|
| Project Title: | St alberts Dotito Road Construction |
| Project client: | Ministry of Transport and Infrastructural Development |
| Project promoter | Government of Zimbabwe |
| Project Description: | 10 km road construction and surfacing (asphalt overlay) |
| Commencement: | August 2018 |
| Project Cost: | USD 5,000,000.00 |
| Project Status: | Progress to date is at 37%. Surfacing, bases construction and culvert construction is underway.1.8km surfaced to date. Completion is expected by end of April 2019. |
| Amount received by IDBZ to date | USD 5,500,000.00 |
| Expenditure to date | USD 2,552,078.74 |

2.1 Project in pictures



Surfacing in progress 30 mm asphalt overlay

3.0 Pembi Bridge construction and approaches

| | |
|-----------------------------|---|
| Project Title: | Pembi Bridge and approaches construction |
| Project client: | Ministry of Transport and Infrastructural Development |
| Project promoter | Government of Zimbabwe |
| Project Description: | 22.5 m span reinforced concrete bridge |
| Commencement: | 2018 |
| Project Cost: | Bridge USD 950,000.00 – funded by ZINARA Approaches USD 2,500,000.00- through PSIP |

| | |
|--|---|
| Project Status: | Progress to date is at 94% for Bridge construction. Abutments and suspended slabs completed, parapet walls construction in progress. 4% completion for bridge approaches. Gravel stock piling in progress. Completion of the approaches is expected by end of April 2019. |
| Total amount received by the IDBZ to date | USD 2,500,000.00 (for bridge approaches) |
| Expenditure to date | USD 5,384.50 (for bridge approaches) |

3.1 Project in pictures



Bridge construction in progress