

DZIVARASEKWA EXTENSION PHASE 2 HOUSING PROJECT

Location:	Harare
Expected Output:	500 residential and commercial stands
Overall progress	86% complete
Socio-economic outcomes	<ul style="list-style-type: none">• The project is being implemented in line with the government mandate of providing housing for all.• To help reduce the current housing backlog.
Challenges	<ul style="list-style-type: none">• The current macroeconomic environment in the country has resulted in the disruption of supply of materials to the project value chain. As a result of this, cost of materials has significantly increased thereby delaying project completion.• Delays in the completion of sewer and water reticulation systems has resulted in the beneficiaries seeking alternative means to services.• The unavailability of stand access culverts led to the beneficiaries backfilling the unlined drains to enable them access to their properties.• The unlined drains will vegetate and block the drains. This will then affect the free flow of storm water.

Project in pictures



Completed road section on housing project.